BRHAT BANGALORE MAHANAGARA PALIKE

INSPECTION REPORT

Sl No	Decription	Details	Remarks
1	Name of Work	Providing remaining Sodium Lamps and Electrical fittings at Ward No 05 Byatarayanapura Sub Division	
2	Estimate Cost	15.00 Lakhs	
3	Administrative Approved No and Date	CE/BBMP/YZ/AS/12/15-16, Dt: 19/08/2015	
4	Technical sanction No. and Date	CE/BBMP/YZ/TS/12/15-16, Dt:19/08/2015.	
5	Job Code No. and P Code No.	005-16-000021	
6	Tender Direct Entrested to KRIDL	Not Applicable	
7	if Tender, Tender Notification No. Date and Publication in daily news Paper	EE/BTP/BBMP/E-PMT/01/15-16, Dt: 01.09.2015 The Times of India	
8	Tender Approved Details	~~Not Applicable~~ appd by CE. dt 19.8.2015	
9	Work Order No and Date	EE/BTP/BBMP/E-PMT/208/15-16, Dt: 12.02.2016 **Revised WO No:** EE/ELE/YZ/WO/18/2016-17, Dt: 17.07.2016.	
10	Stipulation time of Completion	90 Days	
11	Actiual Date of Commencement	17.07.2016.	
12	Actiual Date of Completion	18.10.2016	
13	Delay if any	Nil	

Executive Engineer
Electrical Division
Yelahanka Zone BBMP
Byatarayanapura, Bangalore-92

14	Reson for Delay	Nil	
15	Payment made till date.	Nil	
16	Status of Work	Completed	
17	Photograph verfied	Enclosed	
18	Date of Inspection	20-09-2016	
19	MB No. and Page No.	MB No. 3107 Page No. 310659 to 310671	
20	BR No. and Date	75/16-17 Dated: 20/07/2016	
21	Section officer	Sri Babu Reddy.K.N ~~A.E~~ JE,	
22	Sub Division Officer	Sri K.Nagesh AEE	
23	Observation		
a	Work Quality	Satisfactory	
b	Comments	Work completed as per MB	

Not Signed

Executive Engineer
Electrical Division
Yelahanka Zone BBMP
Byatarayanapura, Bangalore-92

A.E (Retd)

Executive Engineer
Electrical Division
Yelahanka Zone BBMP
Byatarayanapura, Bangalore-92